

Bailey Boswell Phase 2 Update

May 8, 2018

Comanche Springs to the East:

- Striping and Signage to be installed next week. Once this is complete they will open to full traffic from Comanche Springs to the east. Goal is to have this open the week of May 21st. They will need to have temporary lane closures to install the remaining landscape and brick pavers.

Work at the RR tracks near Saginaw Main:

- Enbridge gas completed their work at end of April.
- Excavation: Site Solutions in railroad tracks May 7th - May 12th

Phase 1 Setup at the tracks: JLB set up East and West Bound (outside lanes) week of May 14th

Phase 1 Paving at the tracks: May 21st- May 28th

Railroad Gates: Ready for Railroad to start moving gates June 1st.

The contractor is still tracking being complete at the end of July.